S
625.704
H3Fc
Oct.1983

PLEASE RETURN

Montana State Library
3 0864 1006 6502 8

OCT - 5 1983
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

# MONTANA

## DEPARTMENT OF HIGHWAYS

# FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT



ISSUED THE FIRST MONDAY OF THE MONTH

October 3, 1983


DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
LIBERTY
HILL
TOOLE
GLACIER
LINCOLN
LEWIS AND CLARK
CASCADE
TETON
PONDERA
CHOUTEAU
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
MCCONE
DAWSON
PRAIRIE
WIBAUX
FERGUS
PETROLEUM
GARFIELD
MISSOULA
MINERAL
SANDERS
LAKE
FLATHEAD
GRANITE
POWELL
DEER LODGE
SILVER BOW
JEFFERSON
BROADWATER
GALLATIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELLI SHELL
TREASURE
ROSEBUD
CUSTER
FALLON
PWDER RIVER
CARTER
BRAVALL
BEAVERHEAD
MADISON
GAREFIELD
SWEET GRASS
YELLOWSTONE
STILL WATER
BIG HORN
CARBON
YELLOWSTONE NATIONAL PARK
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
COOPERATING WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
MILES
KILOMETERS

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 28, 1983

| PROJECT NUMBER & NAME | DESCRIPTION | NEXT MILE-STONE | M-HRS USED THIS REPORT PERIOD | % COMP | EST COMP DATE |
|---|---|---|---|---|---|
| Thompson Falls Northeast FR 6-1(8) 29 | P.M.S. 16.0 Miles | Plans To Checker | 12 | 89 | Nov. 1 1983 |
| Clearwater Scales F 24-1(12) 32 | Scales, Approaches, & Widening | Prelim. P.I.H. | 4 | 16 | Mar. 1 1984 |
| Plains West F 6-1(10) 68 | P.M.S. 7.0 Miles | Plans To Checker | ~ | 77 | Sept. 1 1984 |
| 2 Miles East of Turkia East IR 90-1(100) 64 | P.M.S. 20.0 Miles | Planning Report | 8 | 3 | Sept. 1 1984 |
| Perma Structs. & Approaches RS 382-1(1) 1 | G.C.S., P.M.S. & Struct. 1.0 Miles | Final P.I.H. | 139 | 35 | Feb. 2 1984 |
| Polson Northwest F 5-2(21) 61 | P.M.S. 6.0 Miles | Plans To Checker | ~ | 51 | Oct. 1 1984 |
| East Shore Flathead Lake F 52-1(2) 0 | P.M.S. 3.6 Miles | Plans To Checker | ~ | 51 | Oct. 1 1984 |
| Elmo - Rollins F 5-2(5) | G.C.S., P.M.S. & Struct. 5.4 Miles | Plans To Checker | 8 | 89 | Mar 1 1984 |
| Dayton - Lake Mary Roan RS 352-1(1) | G.C.S., P.M.S. 1.2 Miles | Plans To Checker | 17½ | 88 | Mar 1 1984 |
| Flathead Co Line South F 5-2(21) 61 | G.C.S., P.M.S. 7.2 Miles | Final P.I.H. | 133½ | 40 | July 1 1985 |
| Mullan Road RS 263-1(4) | G.C.S., P.M.S. & Struct. 4.2 Miles | Final P.I.H. | ~ | 33 | Nov. 1 1985 |
| Hamilton - Corvallis RS 269-1(5) 0 | P.M.S. & Widening 6.0 Miles | Planning Report | ~ | 0 | Mar. 1. 1987 |
| Dixon - North RS 212-1(1) 0 | G.C.S., P.M.S. 3.2 Miles | Planning Report | 25½ | 2 | July 1 1988 |
| Whitefish West & South F 5-3(16) 126 | P.M.S. 4.9 & 1.2 Miles | Plans To Checker | ~ | 90 | Sept 1 1984 |
| | | | | | |

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 1, 1983

PROJECT NO.: I90-1(75)22
CONTRACT AMOUNT: $ 4,621,015.26
PROJ. NAME: DREXEL E & W
CONTRACTOR: NORTHWEST CONST. INC
LENGTH: 6.2 MILES
FROM (town): KIRKLAND WA.
COUNTY: MINERAL
AWARD DATE: 2-2-83
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 4-11-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: NOV. 1983
% COMPLETE: 83
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 62
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 70
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: MINER
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: ST. RT. 472
ST. REGIS MT. 59859

GENERAL: NORTHWEST CONSTRUCTION INC. COMPLETED SLIP FORM PAVING ON 9-16-83. THEY ARE POURING APPROACH SLABS AND FILLING THE MEDIAN SECTIONS. GRAVEL IS BEING PLACED ON SHOULDERS AND RAMPS ON THE EAST BOUND LANE.

ONE WAY SIGN CO. IS TAKING CARE OF SIGNING AND TRAFFIC CONTROL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 26, 1983

PROJECT NO.: 2-3890-1(61)2741-7
CONTRACT AMOUNT: $ 2,911,566
PROJ. NAME: St. Regis East & West
CONTRACTOR: COP Const. Co.
LENGTH: 5.20
FROM (town): Billings
COUNTY: Mineral
AWARD DATE: 11-30-82
CONTRACT TIME: 200 days
DATE WORK STARTED: 12
ORDER TO PROCEED DATE: 12-1-82
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 58
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 1 to 12
NO. HOURS PER SHIFT: 8-10
ACTUAL COMPLETION DATE: 9-27-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Sikorey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: St. Regis

GENERAL:

Little Joe - rail Concrete Placed. Strs. complete some cleanup Left. Completed 9-27-83.

St Regis Interchange - rail Concrete Placed cleanup complete

River Structures - complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-83

PROJECT NO.: I 90-1(57)39 U-4
CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: Sloway-Superior
CONTRACTOR: Peter Kiewit & sons
LENGTH: 8.1 miles
FROM (town): Sheridan
COUNTY: Mineral
AWARD DATE: 9-21-82
CONTRACT TIME: 209 W.D
DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE: 7-84
% COMPLETE: 80
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 62
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 40
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tahija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: Superior Mt.

GENERAL:

Contractor placing 1" DMB Gr.2 from 883+00 – 1127+00

Placing 3/4" DMS Gr B on "W" line & Line and ramps.

Hauling gravel from ±1138 to ± 90+00.

Placing shoulder gravel from 974± to 1127±.

Finishing and topsoiling slopes throuut project.

Concrete work on project is complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: IR 90-1(88)39,V-2 CONTRACT AMOUNT: $277,469.00

PROJ. NAME: Br. Joint Replacement CONTRACTOR: Pacemaker Ind. Inc.

LENGTH: NA FROM (town): Spokane, WA.

COUNTY: Mineral AWARD DATE: 3-5-82

CONTRACT TIME: 40 WD DATE WORK STARTED: 4-6-83

ORDER TO PROCEED DATE: 5-1-82 PROBABLE COMPLETION DATE: Oct. 83

% COMPLETE: 92 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 85 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 to 8 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey TELEPHONE: 649-2460

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: St. Regis

GENERAL: Progress has been good. Work consisted of removing concrete and forming for the new expansion joints on the structure at MP 23.1 and M.P. 23.3.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-83

PROJECT NO.: IR 90-1(98)43
PROJ. NAME: Superior East & West
LENGTH: 16.5 Miles
COUNTY: Mineral
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE:
% COMPLETE: 1
% TIME USED: 0
NO. MEN EMPLOYED: 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,601,551.10
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: August 5, 1983
DATE WORK STARTED: Sept. 6, 1983
PROBABLE COMPLETION DATE: Oct. 4, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James L. Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491
ADDRESS: Missoula, MT

GENERAL: Revise Bridge Rail is 33% Complete; Rubberized Asphalt is 19% complete; Cold Milling is 13% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: ER 90-3(57)081, U-2 CONTRACT AMOUNT: $ 328383.15

PROJ. NAME: I 90 Flood Damage Repair CONTRACTOR: Swan & Sons Const.

LENGTH: NA FROM (town): Anaconda

COUNTY: Granite & Powell AWARD DATE: 11-30-82

CONTRACT TIME: 75 WD DATE WORK STARTED: 3-4-83

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 49 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 6-23-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-6-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Missoula, Mt

GENERAL: The Final Estimate was submitted to Helena on September 14, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: MBP 7-1(22)13, MBP 7-1(28)16, MBP 7-1(29)49

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Rainbow Painting

LENGTH:

FROM (town): Great Falls

COUNTY: Revalli

AWARD DATE: 11-30-82

CONTRACT TIME: 9-1-83

DATE WORK STARTED: 6-20-83

ORDER TO PROCEED DATE: 12-20-83

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-15-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-26-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: W. C. Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Missoula, Mt.

GENERAL: The Project Manager has been on leave during this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1983

PROJECT NO.: F 7-1 (6) 43, U1 & U2
F TF 7-1 (2) 46, U3
City Project - 41

CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.3 Miles

FROM (town): Sheridan, Wyoming

COUNTY: Ravalli

AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983

PROBABLE COMPLETION DATE: Nov. 7, 1983

% COMPLETE: 60

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 70

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 50

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Alban J. Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 13

ADDRESS: Hamilton, Mont. 59840

GENERAL: The contractor has been placing 1½" Gravel, 3/4" Gravel and hauling borrow material. Paving operations were started the 9-22-83 on the Bike Path. Reinhart placed curb and sidewalk in the U-2 section. Volk has completed the structure at skalkaho except some grinding and clean up work. Livesay placed signs and light standards in the U-2 section.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: ER 19-2(3)64
PROJ. NAME: Drummond Overpass
LENGTH: N/A
COUNTY: Granite
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 5-31-83
% COMPLETE: 90
% TIME USED: 90
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 162,977.00
CONTRACTOR: Century paving Co.
FROM (town): Lewistown, Mont.
AWARD DATE: 5-9-83
DATE WORK STARTED: 6-8-83
PROBABLE COMPLETION DATE: 10-7-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: George Root
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Box 7039
Msla, Mont. 59807

GENERAL: Works during the past month has Consisted of Placing Deck Concrete on Spans 2 and 3, Repairing Cracks in Sub-Structure at Bent 2, Cleaning up Debris From previous Bridge, Stripping Deck on Spans 2 and 3 and Tying up Reinforcing Steel For Barrier Rail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: RS 267-1(3) & M 8115(2) CONTRACT AMOUNT: $ 297,476.90

PROJ. NAME: Rattlesnake Dr & Lincoln Rd & Van Buren St. CONTRACTOR: American Asphalt, Inc.

LENGTH: 0.9 miles FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 11-30-82

CONTRACT TIME: 60 WD DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 67 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 7-28-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-2-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Missoula, Mt.

GENERAL: The Final Estimate will be submitted to the District office about September 30th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 Miles
COUNTY: RAVALLI
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 99
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: Long Const. Co., Inc.
FROM (town): Missoula, MT
AWARD DATE: Feb 28, 1983
DATE WORK STARTED: March 28, 1983
PROBABLE COMPLETION DATE: Sept. 30, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 777-2258
ADDRESS: Stevensville MT 59870

GENERAL: Project 100% Complete except for minor clean-up & 1-sign post erection

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: PMS 4140(61)U-1
PROJ. NAME: Fog laid Thermoplastic Pavement Marking
LENGTH: NA
COUNTY: Statewide
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-17-83

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Rite Lines
FROM (town): Billings, Mt.
AWARD DATE: 7-27-82
DATE WORK STARTED: 6-30-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-25-83

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula, Mt.

GENERAL: The Final Estimate will be submitted to the District office about October 15th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: MBP 8107(8) MBP 24-1(10)27

PROJ. NAME: Bridge Painting

LENGTH: ——

COUNTY: Missoula

CONTRACT TIME: 7-1-83

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-4-83

CONTRACT AMOUNT: $69,696.00

CONTRACTOR: B&L. Painting

FROM (town): Missoula

AWARD DATE: 10-29-82

DATE WORK STARTED: 5-5-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-4-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Missoula, Mt.

GENERAL: The Project Manager has been on leave during this period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: BHM 8113(2) BHF 7-2(7)95

CONTRACT AMOUNT: $ 718,227.50

PROJ. NAME: Madison & Higgins Overlay

CONTRACTOR: Skelton Const. Co.

LENGTH: NA

FROM (town): Great Falls

COUNTY: Missoula

AWARD DATE: 9-30-81

CONTRACT TIME: 90

DATE WORK STARTED: 5-25-82

ORDER TO PROCEED DATE: 10-21-81

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 9-13-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-13-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: William C. Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Missoula, Mt.

GENERAL: The project was completed on September 13, 1983, one engineer is working on Final Quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: M 8116(3)
PROJ. NAME: Various Intersection
LENGTH: NA
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula, Mt.

GENERAL: The project will be let to contract on September 29, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: M-DP 8199(2)U-3
CONTRACT AMOUNT: $ 67,306.65
PROJ. NAME: Grant St & South Ave.
CONTRACTOR: Lewis Const. Co.
LENGTH: NA
FROM (town): Great Falls
COUNTY: Missoula
AWARD DATE: 6-17-83
CONTRACT TIME: 8-25-83
DATE WORK STARTED: 7-26-83
ORDER TO PROCEED DATE: 6-17-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 9-1-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Missoula, Mt.

GENERAL: The Final Estimate will be submitted to the District office about November 1st.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 29-83

PROJECT NO.: OP 8199(10)
CONTRACT AMOUNT: $ 94,901.14
PROJ. NAME: Dore Lane @ 39th
CONTRACTOR: General Concrete
LENGTH: 0.1 Miles
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: 7-11-83
CONTRACT TIME: 40 W.D.
DATE WORK STARTED: 8-4-83
ORDER TO PROCEED DATE: 8-2-83
PROBABLE COMPLETION DATE: 10-14-83
% COMPLETE: 95 %
NO. DAYS WORKED PER WEEK: —
% TIME USED: 75 %
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1-3
ADDRESS: P.O. Box 7039
Missoula Montana

GENERAL: The project is complete except for seeding installing street lights and some minor cleanup. The contractor is waiting for delivery of the light poles.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1983

PROJECT NO.: RS 508-1(4)

DATE SURVEY AUTHORIZED: 7-24-81

PROJ. NAME: Libby N/W

DATE WORK STARTED: 11-5-81

LENGTH: 10.5 Miles

ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Kal. CONST. BRGE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-83

PROJECT NO.: HBP1-1(12)6 & HBP1-1(13)11 CONTRACT AMOUNT: $ 103,000.00

PROJ. NAME: Yaak River & Kootenai River CONTRACTOR: Sunshine painting & const

LENGTH: 0 FROM (town): Great Falls

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: complete 9-1-83 DATE WORK STARTED: 5-13-83

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 10-10-83

% COMPLETE: 100% & 92% NO. DAYS WORKED PER WEEK: 6 weather permitting

% TIME USED: NA NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2-5 NO. HOURS PER SHIFT: 5-10

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: Yaak River completed 6-3-83

PROGRESS has been FAIR on the Kootenai River. Weather has hampered progress considering contractor is willing to work overtime & on the week ends.

All clean & prime has been completed as has the 1st coat of Green. The 8% remaining is the 2nd coat of Green between pier 4 to 6.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: F 1-1(8)20
PROJ. NAME: Libby-Troy Slide
LENGTH: NA
COUNTY: Lincoln
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 100
% TIME USED: 59
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-29-83

CONTRACT AMOUNT: $ 59381.50
CONTRACTOR: Forrest D. Pumnea
FROM (town): Libby
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-15-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-2-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, MT. 59901

GENERAL: The Final Estimate was submitted to Helena on 9-12-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: MBP 1-1(10)45, MBP 5-3(14)128, MBP 33-1(1)10

PROJ. NAME: Libby Cr. Br, Whitefish R. Br, BN Overpass

LENGTH: NA

COUNTY: Lincoln & Flathead

CONTRACT TIME: 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 33,665.00

CONTRACTOR: Sunshine Painting & Const.

FROM (town): Great Falls

AWARD DATE: 11-30-82

DATE WORK STARTED: 6-6-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7-26-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-26-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Kalispell, Mt.

GENERAL: Final Estimate submitted to Helena 9-16-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 27, 1983

PROJECT NO.: F5-2(20)31

PROJ. NAME: ST. IGNATIUS-NORTH

LENGTH: 6.2 MILES

COUNTY: LAKE

CONTRACT TIME: 60 WORKING DAYS

ORDER TO PROCEED DATE: JUNE 21, 1983

% COMPLETE: 99

% TIME USED: 92

NO. MEN EMPLOYED: 3

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 774,866.05

CONTRACTOR: RIVERSIDE CONTRACTING INC.

FROM (town): PARADISE

AWARD DATE: MAY 31, 1983

DATE WORK STARTED: JUNE 20, 1983

PROBABLE COMPLETION DATE: OCT. 15,1983

NO. DAYS WORKED PER WEEK: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. CHRISINGER

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717

ADDRESS: P.O. BOX 400
KALISPELL, MT. 59901

GENERAL: Contractor worked one day the past reporting period cleaning up the project. The remaining work consists of about 1 day of cleanup which will be done as soon as a backhoe is available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: F 5-3 (11) 93
CONTRACT AMOUNT: $2,143,985.90
PROJ. NAME: KALISPELL - SOUTH
CONTRACTOR: EMPIRE SAND & GRAVEL
LENGTH: 16.9 MILES
FROM (town): BILLINGS
COUNTY: LAKE & FLATHEAD
AWARD DATE: 5-21-82
CONTRACT TIME: 120 W.D
DATE WORK STARTED: 9-7-82
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 9-13-83
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5-6
% TIME USED: 100+
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16
NO. HOURS PER SHIFT: 8-10
ACTUAL COMPLETION DATE: 9-13-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. P. ROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: KALISPELL

GENERAL: SEAL & COVER Operations ended on 9-7-83
FLAGMEN & PILOT CARS CONCLUDED OPERATIONS ON
SEAL & COVER ON 9-9-83. GUARD RAIL OPERATIONS
WERE CONCLUDED ON ROADWAY ON 9-13-83
ALL ON ROADWAY STRIPING WAS COMPLETED
BY 9-13-83
PROJECT IS COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: #1 const AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-83

PROJECT NO.: HBP 6-1(17)56

PROJ. NAME: Thompson River Bridge

LENGTH: 0

COUNTY: Sanders

CONTRACT TIME: complete 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 33%

% TIME USED: NA

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $20,800.00

CONTRACTOR: Kinskine painting & const

FROM (town): Great Falls

AWARD DATE: 11-30-82

DATE WORK STARTED: 9-12-83

PROBABLE COMPLETION DATE: 10-20-83

NO. DAYS WORKED PER WEEK: 4 1/5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 6-8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: progress has been poor due to weather & break downs. contractor has completed one steel beam span & then the 1st beam on the 2nd steel beam span. He is presently cleaning & painting in the 3rd & 4th vert AREA of the truss.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 30, 1983

PROJECT NO.: F 6-1(10)75
PROJ. NAME: PLAINS - PARADISE
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 95
% TIME USED: 94
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 826-5619
ADDRESS: BOX 767
PLAINS, MONT.
59859

GENERAL: THE PRIME CONTRACTOR HAS COMPLETED ALL MAJOR ITEMS ON THE PROJECT AND IS PRESENTLY DOING CLEANUP THROUGHOUT THE PROJECT. PLANT MIX PAVING WAS COMPLETED ON ON SEPT. 21, 1983. GURNEY INC. IS PRESENTLY INSTALLING GUARD RAIL, PLANS ARE TO HAVE GUARD RAIL AND SIGNING COMPLETED BY OCT. 5TH. INTERIM STRIPING WAS DONE ON SEPT. 27TH. SEEDING WILL BE DONE LATER THIS FALL, LEAVING THE SEAL AND COVER WHICH WILL BE ACCOMPLISHED DURING THE 1984 CONST. SEASON.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 27, 1983

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: WEST RESERVE DRIVE
LENGTH: 0.8 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: AUG. 2, 1983
% COMPLETE: 15
% TIME USED: 19
NO. MEN EMPLOYED: 6-19
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McINTYRE CONSTRUCTION CO.
FROM (town): GREAT FALLS
AWARD DATE: JULY 11, 1983
DATE WORK STARTED: AUGUST 1, 1983
PROBABLE COMPLETION DATE: MAY 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. CHRISINGER
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 755-5717
ADDRESS: P.O. BOX 400
KALISPELL, MT. 59901

GENERAL: McIntyre Construction Co. resumed work on 8-31. Work during the past period consisted of driving test piles on both structures, driving wood piling for Bent #1 and steel piling on Bent #2, of the stillwater bridge. Drove some of the steel piling on Bent #3. Also filled the pilings on Bent #2 with concrete and began forming and setting rebar for the cap.

Swan & Son began work on 8-31, striping and stockpiling topsoil from station 287to 303±. Also excavating and hauling borrow material at same stations. Unclassified excavation stands at 75% complete, with unclassified borrow about 25%complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH:
COUNTY: GLACIER, LAKE & FLATHEAD
CONTRACT TIME: 85 WD
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 99
% TIME USED: 86
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $203,375.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): COLUMBIA FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: 11-1-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: CRUSHING WAS COMPLETED ON 6-9-83
Seeding remains to be done on 2 sites in Glacier County and cannot be done until Oct. 31 as per reclamation plan of Glacier County on Pit No. 1810-48

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 9/29/83

| PROJECT NUMBER & NAME | DESCRIPTION | NEXT MILE-STONE | M-HRS USED THIS REPORT PERIOD | % COMP | EST COMP DATE |
|---|---|---|---|---|---|
| S 278-1(1) 34 Jackson North | PMS overlay & widening | PIH | 8 | 75 | 10/84 |
| MO 299(4) Ana. Streets | PMS overlay, grading & drainage | PIH | 16 | 17 | 11/85 |
| F 50-2(14) 55 Gallatin Canyon Rd. | PMS overlay & digouts | PIH | 0 | 6 | 8/84 |
| F 29-1(10) 43 Twin Br. No. | PMS overlay & widening | PIH | 8 | 38 | 9/84 |
| F 47-1(1) 0 Ana-Wm. Springs | PMS overlay | PIH | 0 | 50 | 8/84 |
| F 85-1(2) 0 Jack Rabbit Lane | PMS overlay, grading & widening | PIH | 40 | 7 | 8/85 |
| IR 90-4(37) 230 Homestake Pass E&W | PMS overlay, digouts & g. rail | PIH | 156 | 80 | 10/83 |
| IR 90-5(45) 256 Cardwell East | PMS overlay, digouts & g. rail | PIH | 60 | 17 | 3/84 |
| IR 90-6(45) 307 Bozeman No. Side E. | PMS overlay | PIH | 8 | 1 | 3/84 |
| F 86-1(5) 3 Bridger Canyon Rd. | Reconstr. & Slide Cor. | PIH | 0 | 50 | 9/85 |
| F 55-3(3) 12 Legion Ave-Whitehall | Drainage | PIH | 0 | 0 | — |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/83

PROJECT NO.: RF 8-1(4)34 DATE SURVEY AUTHORIZED: 8/24/83

PROJ. NAME: AVON - ELLISTON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: ——

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: I 15-3(12)150 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice - Basin DATE WORK STARTED: July 25, 1983

LENGTH: 6.9 Mi ESTIMATED COMPLETION DATE: Jan. 1, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bork TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 3%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

ER 8-1(8)081 U2

PROJECT NO.: ER 8-2(23)081

PROJ. NAME: FLOOD DAMAGE REPAIR GARRISON & MACDONALD PASS

LENGTH: 8.0 MI.

COUNTY: POWELL and LEWIS & CLARK

CONTRACT TIME: 75 W.D.

ORDER TO PROCEED DATE: 4-22-82

% COMPLETE: 100

% TIME USED: 100

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 8-3-83

CONTRACT AMOUNT: $221,964.00

CONTRACTOR: SKINNER ENTERPRISES

FROM (town): HELENA, MT.

AWARD DATE: 4-1-82

DATE WORK STARTED: 5-24-82

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-16-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J.W. BETTLE

NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 494-3224 EXT. 29

ADDRESS: BOX 3068
BUTTE, MT. 59702

GENERAL: WORKING ON FINAL ESTIMATE IN FIELD OFFICE. IT IS ESTIMATED THAT DATA WILL BE SUBMITTED TO DISTRICT OFFICE ON 10-7-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: F 8-2(22) 28 U2

PROJ. NAME: MacDONALD PASS E. & W.

LENGTH: 6.7 MI.

COUNTY: POWELL and LEWIS & CLARK

CONTRACT TIME: 70 W.D.

ORDER TO PROCEED DATE: 5-31-83

% COMPLETE: 70

% TIME USED: 76

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,294,733.00

CONTRACTOR: AMERICAN ASPHALT, INC

FROM (town): MISSOULA, MT

AWARD DATE: 5-9-83

DATE WORK STARTED: 6-9-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 449-3031

ADDRESS: 2701 PROSPECT
HELENA, MT. 59620

GENERAL: NO REPORT RECEIVED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: MBP 13-4(1)94
MBP 15-1(70)60
MBP 15-1(71)64

CONTRACT AMOUNT: $ 21,317.00

PROJ. NAME: MAINT. BR. PAINTING

CONTRACTOR: HAGESTAD PAINTING

LENGTH: ~

FROM (town): KALISPELL, MT.

COUNTY: BEAVERHEAD & GALLATIN

AWARD DATE: 3-31-83

CONTRACT TIME: 127 W.D.

DATE WORK STARTED: 7-18-83

ORDER TO PROCEED DATE: 4-16-83

PROBABLE COMPLETION DATE: ~

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: ~

% TIME USED: 71

NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 8-1-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: HAROLD WIEBE

TELEPHONE: 683-4447

NO. OF ENG. PERSONNEL EMPLOYED: ~

ADDRESS: P.O. BOX 465
DILLON, MT. 59725

GENERAL: CHECKING OF FINAL DATA IS COMPLETE IN DIST. OFFICE. AWAITING FINAL INSPECTION & ACCEPTANCE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: I 15-1(27)58 U1 / I 15-1(54)51 U2

PROJ. NAME: DILLON SO. (SO. SECT.) / PIPE ORGAN NO. (NO. SECT.)

LENGTH: 5.7 MI.

COUNTY: BEAVERHEAD

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 7-18-83

CONTRACT AMOUNT: $5,316,245.38

CONTRACTOR: BEYER'S GEN. CONST. INC.

FROM (town): BUTTE, MT.

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-16-81

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-7-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: CAPRARA

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 683-6290

ADDRESS: P.O. BOX 1342
DILLON, MT. 59725

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 10-18-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 29, 1983

PROJECT NO.: I-15-1(27)5842 F89-1(4)0

PROJ. NAME: DILLON SOUTH (NO. SECT.) DILLON "I" CONNECTION

LENGTH: 3.1 MILES

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 68.6

% TIME USED: 85.5

NO. MEN EMPLOYED: 30±

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,977,999.79

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: NOV. 83

NO. DAYS WORKED PER WEEK: 5 OR 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C. FLYNN

TELEPHONE: 683-2078

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: DILLON, MT.

GENERAL: BEYERS GENERAL CONSTRUCTORS (PRIME) COMPLETING GENERAL CLEANUP WORK & RECLAIMING "WHEAT" BORROW & GRAVEL PIT.

GILMAN EXCAVATING (SUB) COMPLETED BASE COURSE AGGREGATE, "PRIMED" ROADWAY, & HAS COMPLETED 60%± OF MAINLINE 1ST LIFT PAVING.

WESTERN SIGN CORP. (SUB) HAS INSTALLED LIGHTING ON STREET PORTION, & HAS NEARLY ALL BASES FOR G-SIGNS POURED & 50%± OF STRUCT. STEEL IN PLACE.

BIRKENBUEL (SUB) HAS RETURNED TO THE PROJECT & IS JUST BEGUN WORK ON COMPLETING THE FENCING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: MSC 15-1(69)85
PROJ. NAME: MELROSE No. & So.
LENGTH: 8.5 Mi.
COUNTY: BEAVERHEAD
CONTRACT TIME:
ORDER TO PROCEED DATE: 5-13-83
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $265,051.00
CONTRACTOR: SWAN & SONS CONST., INC.
FROM (town): ANACONDA, MT.
AWARD DATE: 4-28-83
DATE WORK STARTED: 7-22-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-29-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: CAPRARA
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 683-6290
ADDRESS: P.O. Box 1342
DILLON, MT. 59725

GENERAL: FINAL DATA IS IN DIST. OFFICE BUT CHECKING HAS NOT STARTED.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 11-29-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: I IG 15-3(32)157 UR
I 15-3(29)160 US
I 15-3(31)164

PROJ. NAME: BASIN-EAST/BOULDER-WEST
BOULDER INT. REVISION

LENGTH: 5.4 MI.

COUNTY: JEFFERSON

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 8-7-80

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 8-4-83

CONTRACT AMOUNT: $12,424,462.39

CONTRACTOR: PETER KIEWIT SONS' CO.

FROM (town): SHERIDAN, WYO.

AWARD DATE: 7-15-80

DATE WORK STARTED: 8-11-80

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-19-83

EFFECTIVE OPENING DATE: 10-29-82

PROJECT MANAGER: BILL BORK

TELEPHONE: 225-3962

NO. OF ENG. PERSONNEL EMPLOYED: ~

ADDRESS: P.O. BOX 26
BOULDER, MT. 59632

GENERAL: FINAL DATA WAS SENT TO HELENA ON 9-19-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-83

PROJECT NO.: IR 15-4(55) 200 & IR 15-4(59) 217

CONTRACT AMOUNT: $3,988,151

PROJ. NAME: HELENA N. & WOLF CRK CAN.

CONTRACTOR: HILDE CONST. CO., INC.

LENGTH: 28.7 MILES

FROM (town): GREAT FALLS, MT.

COUNTY: LEWIS & CLARK

AWARD DATE: 5-31-83

CONTRACT TIME: 100 WORKING DAYS

DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 10%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 40%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 45

NO. HOURS PER SHIFT: 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. REATHER

TELEPHONE: 449-3031

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: 2701 PROSPECT
HELENA, MT. 59620

GENERAL: THE CONTRACTOR HAS COMPLETED THE CRACK SEALING FOR THE PROJECT AND THE MEDIAN RAIL SET TO GRADE. THE CONTRACTOR IS CURRENTLY PAVING ON THE HELENA-NORTH SECTION ON THE S. B ROADWAY BETWEEN THE GATES OF THE MOUNTAIN INTERCHANGE AND THE LINCOLN INTERCHANGE. APPROXIMATELY 58,000 TONS OF GRAVEL HAVE BEEN CRUSHED AT THE KOLB PIT & 38,626 TONS OF PAVEMENT HAVE BEEN PLACED ON THE ROADWAY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/29/83

PROJECT NO.: F29-4(7)84
CONTRACT AMOUNT: $4,152,024.82
PROJ. NAME: Harrison Ave.-Butte
CONTRACTOR: Jim Gilman Excavating, Inc.
LENGTH: 3.1
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE: 10/29/82
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 1/31/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 10/21/83
% COMPLETE: 96
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 96
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 72
NO. HOURS PER SHIFT: 8, 9, & 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.W. Bettle
TELEPHONE: 494-3224 EXT. 29
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Work consisted of Street Excavation, Graveling, Lighting & Signals, Paving, Curb & Gutter, Median Curb, Median 3" Concrete, Signing, Striping & Pavement Marking, Adjust Manhole Covers & Water Valve Covers to Grade, Install Culvert & Finishing Work.

Items & Percentage of Completion are as follows: Grading - 100%, Drainage - 100%, Surfacing - 100%, Lighting & Signing 98%, Concrete - Curb, Sidewalk, Median & Etc. - 98%, Painting & Pavement Marking 50%.

Seeding remains to be done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/16/83

PROJECT NO.: F-BRF 59-1(5)7

CONTRACT AMOUNT: $

PROJ. NAME: Clyde Park South

CONTRACTOR: Jim Gilman Enc.

LENGTH: 7.2 miles

FROM (town): Butte

COUNTY: Park

AWARD DATE: July 11 1983

CONTRACT TIME: 160 DAYS

DATE WORK STARTED: Aug. 15 1983

ORDER TO PROCEED DATE: Aug 2 1983

PROBABLE COMPLETION DATE: Aug 84

% COMPLETE: 5

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 20

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 30

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom

TELEPHONE: 686-4610

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Box 9
Clyde Park 59018

GENERAL: Borrow and unclassified excavation are being moved to the edge of the R/W. from the beginning of project to station 120±. Temporary fence is being installed where necessary. Some rip-rap and filter fabric are being placed between stations 71+00 and 75+24.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 28, 1983

PROJECT NO.: F BRF 59-1(5)7 — CONTRACT AMOUNT: $ 418,469.95 (SPLIT 02,03,04)

PROJ. NAME: CLARK FORK-SOUTH — CONTRACTOR: MARTEL CONST.

LENGTH: — FROM (town): BOZEMAN

COUNTY: PARK — AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D. — DATE WORK STARTED: AUG 31, 1983

ORDER TO PROCEED DATE: AUG 2, 1983 — PROBABLE COMPLETION DATE: JUNE 1984

% COMPLETE: 1 %

% TIME USED: ~~24~~ % SEE SPLIT 01 — NO. DAYS WORKED PER WEEK: FIVE

NO. MEN EMPLOYED: AVG. 5 — NO. SHIFTS PER DAY: ONE

ACTUAL COMPLETION DATE: — — NO. HOURS PER SHIFT: EIGHT

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: JERRY R BRAUGH — TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 2 — ADDRESS: BOX 1110, BOZEMAN

GENERAL: SUB CONTRACTOR, MARTEL CONST. INC. STARTED WORK AUG 31, 1983. PROGRESS HAS BEEN POOR. WORK DURING THE PERIOD CONSISTED OF REMOVING THE EXISTING ROCK CREEK STRUCTURE AND DRIVING 18" O.D. STEEL PIPE PILE FOR BENTS NO 2 & 3, BRIDGE OVER ROCK CREEK, STA. 254+78.00.

CONSTRUCTION LAYOUT, WITH A THREE-MAN ENGINEERING CREW ENGAGED, IS 5% COMPLETE.

FRM.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1983

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drives
LENGTH: 0.4 miles
COUNTY: GALLATIN
CONTRACT TIME: 110 working days
ORDER TO PROCEED DATE:
% COMPLETE: 1
% TIME USED: 6
NO. MEN EMPLOYED: 0 to 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Const.
FROM (town): Bozeman, Mt.
AWARD DATE: August 26, 1983
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: *
NO. SHIFTS PER DAY: *
NO. HOURS PER SHIFT: *

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 222-7085
ADDRESS: 1122 WEST FRONT Box 3
Livingston, Mt. 59047

GENERAL: *. Long Construction working only as needed on the project. Mackin Const. started on bridge widening for traffic & has been using Long for misc. work.
Project is grade, staked & are plotting some sections to check drainage.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 28, 1983

PROJECT NO.: BRF-HES 26-1(7)1 CONTRACT AMOUNT: $161,065.60 SPLIT OR
PROJ. NAME: BRIDGER GRIFFIN DRIVE CONTRACTOR: MACKIN CONST. CO.
LENGTH: FROM (town): BILLINGS
COUNTY: GALLATIN AWARD DATE: AUGUST 26, 1983
CONTRACT TIME: 110 W.D. DATE WORK STARTED: 9.21.83
ORDER TO PROCEED DATE: SEPT. 16, 1983 PROBABLE COMPLETION DATE: APRIL 1984
% COMPLETE: 1% NO. DAYS WORKED PER WEEK: 5
% TIME USED: 6% NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: AVE 4 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: WERNER R. BADNUM TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: BOX 1110
BOZEMAN

GENERAL: SUB-CONTRACTOR MACKIN CONST. CO. STARTED WORK SEPTEMBER 21, 1983. PROGRESS HAS BEEN FAIR. WORK DURING THIS PERIOD CONSISTED OF CONSTRUCTING WORKBRIDGE OVER THE EAST GALLATIN RIVER AND WIDENING THE EXISTING STRUCTURE IN PREPARATION OF CONSTRUCTING PART I OF THE NEW STRUCTURE OVER EAST GALLATIN RIVER, STA. 29+09.00.

CONSTRUCTION LAYOUT, WITH A THREE-MAN ENGINEERING CREW ENGAGED IS 3% COMPLETE.

W. R. Badnum FOM

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: IR 90-4(35)206
PROJ. NAME: OPPORTUNITY-BUTTE
LENGTH: 12.7 MI.
COUNTY: DEER LODGE & SILVERBOW
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $2,930,748.02
CONTRACTOR: HILDE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-15-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-8-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA IS IN DISTRICT OFFICE BUT CHECKING HAS NOT STARTED.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 11-15-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/83

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: Rocky Canyon Overlay
LENGTH: 5.3 Miles
COUNTY: Gallatin
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 8/3/83
% COMPLETE: 46
% TIME USED: 47
NO. MEN EMPLOYED: 46
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 7/11/83
DATE WORK STARTED: 7/18/83
PROBABLE COMPLETION DATE: 10/15/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt. 59715

GENERAL: The contractor began paving on the W.B. lane 9/1/83. The W.B. lane was completed 9/23/83. The E.B. lane has been paved from 218+77 to 285+. The contractor has one days paving left before he must place O.G.F.C. on the W.B. lane and move the median rail before he can finish paving the E.B. lane.

The Crusher switched from crushing O.G.F.C Aggr. to Pl. Mix Aggr 9/6/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1983

PROJECT NO.: I-90-7(37)350 U-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2 Miles
COUNTY: Sweetgrass
CONTRACT TIME: 120 Working days
ORDER TO PROCEED DATE: Apr. 1, 1982
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 8-17-83

CONTRACT AMOUNT: $ 3,156,442.68
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls, Mt
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: 7-12-83
PROJECT MANAGER: G. A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 222-7085
ADDRESS: 1122 West Front Box 3
Livingston, MT 59047

GENERAL: 1-2 men working on final preparation. Final is 99% complete. Estimated submittal date Oct. 4, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: SMP 0199-82

PROJ. NAME: MAINT. STOCKPILES

LENGTH: ~

COUNTY: 4 COUNTIES

CONTRACT TIME: 80 W.D.

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 99

% TIME USED: 142

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $197,125.00

CONTRACTOR: DUGDALE CONST. CO.

FROM (town): BUTTE, MT.

AWARD DATE: 10-29-82

DATE WORK STARTED: 1-3-83

PROBABLE COMPLETION DATE: 10-28-83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: ~~782-1797~~ 449-3031

ADDRESS: ~~BUTTE, MT.~~ 2701 PROSPECT
HELENA, MT. 59620

GENERAL: PROJECT IS COMPLETE EXCEPT FOR SEEDING PITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: RS 375-1(2)0 ABU 1807 (1)

CONTRACT AMOUNT: $572,691.00

PROJ. NAME: CONTINENTAL DRIVE

CONTRACTOR: JIM GILMAN EXC INC.

LENGTH: 4.8 MI.

FROM (town): BUTTE, MT.

COUNTY: SILVERBOW

AWARD DATE: 3-31-83

CONTRACT TIME: 60 W.D.

DATE WORK STARTED: 5-31-83

ORDER TO PROCEED DATE: 4-21-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 55

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7-14-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-19-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRVIN BROELL

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: BUTTE, MT.

GENERAL: THERE WAS NO CHECKING OF FINAL DATA DONE IN THE DISTRICT OFFICE THE PAST PERIOD. CHECKING MIGHT RESUME ABOUT 10-3-83.

IT IS ESTIMATED THAT FINAL DATA WILL BE SENT TO HELENA ON 10-21-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 28, 1983

PROJECT NO.: M1212(3)
PROJ. NAME: KAGY BOULEVARD
LENGTH: 1.2 MILE
COUNTY: GALLATIN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY BROWN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN

GENERAL: TO DATE CONTRACT HAS NOT BEEN AWARDED.

ENGINEERING LAYOUT OF BRIDGE OVER SHERDWOOD CREEK, STA. 39+32.50 REMAINS AT 80% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 29, 1983

PROJECT NO.: RRS 4138(54)
PROJ. NAME: Railroad Grade Xings
LENGTH: —
COUNTY: Statewide
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 0.0
% TIME USED: 0.0
NO. MEN EMPLOYED: 1 to 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $194,761.40
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls, Mt.
AWARD DATE: Aug. 5, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: June 1, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin C Broell
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 782-1797
ADDRESS: P.O Box 3068
Butte, Mt. 59702

GENERAL: Contractor began pouring the pre-cast concrete bases for the steel sign posts on Sept 26 in his shop in Great Falls, he plans to start installations on the project on or about October 5 at Great Falls. All material has been ordered and awaiting delivery.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/83

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 9/9/82

PROJ. NAME: SPRINGHILL RD DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 29 September 1983

PROJECT NO.: S-278 - 1 (01) DATE SURVEY AUTHORIZED: 27 May 83

PROJ. NAME: Jackson-North DATE WORK STARTED: 11 Jul 83

LENGTH: 1.5 Miles ESTIMATED COMPLETION DATE: 10/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 69

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: CARDWELL - EAST DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: 7 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-29-83

PROJECT NO.: F 19-1(4) DATE SURVEY AUTHORIZED: 2-25-83

PROJ. NAME: WEST VALLEY — ANACONDA DATE WORK STARTED: 8-31-83

LENGTH: 4.741 MILES ESTIMATED COMPLETION DATE: 1-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: V. ERICSON TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/31/83

PROJECT NO.: M 1299 (1)

DATE SURVEY AUTHORIZED: 6/6/83

PROJ. NAME: 19th AVE DUGSTON TO OAK.

DATE WORK STARTED: NO CREW ASSIGNED

LENGTH:

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER:

TELEPHONE:

NO. PERSONNEL ASSIGNED:

% COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30/83

PROJECT NO.: M 1212 (4)

DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: KAGY BLVD. 3RD to 19th

DATE WORK STARTED: NO CREW ASSIGNED

LENGTH:

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER:

TELEPHONE:

NO. PERSONNEL ASSIGNED:

% COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

| PROJECT NUMBER & NAME | DESCRIPTION | NEXT MILE-STONE | M-HRS USED THIS REPORT PERIOD | % COMP | EST COMP DATE |
|---|---|---|---|---|---|
| FR 60-2(8) 71<br>Belt - East and West | Slope Flattening<br>PMBS Overlay | Final<br>P.I.H. | 0 | 90 | 12-15-83 |
| RF 60-2(3) 91<br>Great Falls - East | Grade, Gravel Surf.<br>PMBS, Structure | Prelim.<br>P.I.H. | 144 | 35 | 4- 1-84 |
| FR 24-3(1) 109<br>Bowman's Corner - N.E. | Widen, Gravel Surf.<br>PMBS, Structure | Prelim.<br>P.I.H. | 154 | 98 | 10-14-83 |
| FR 24-3(3) 76<br>Rogers Pass-E. (West Section) | Widen, Gravel Surf.<br>PMBS | Field<br>Review | 0 | 5 | 7-15-84 |
| F 1-4(1) 280<br>Shelby-East | Widen, Slope Flattening<br>PMBS | Final<br>P.I.H. | 0 | 79 | 12-15-83 |
| RS 348(18)<br>5 Mi. So.-Ft. Benton-So. | Grade, Gravel Surf.<br>PMBB | Prelim.<br>P.I.H. | 0 | 40 | 6-30-84 |
| F 3-1(6) 8<br>Sun River Jct. - North | PMBS, Overlay<br>Minor Widening | Final<br>P.I.H. | 0 | 5 | 2- 1-84 |
| RS 218-1( )<br>Conrad - East | PMBS Overlay<br>Approach Flattening | Final<br>Checking | 77 | 97 | 10-14-84 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: IR 15-5(76) 283
CONTRACT AMOUNT: $1,059,520.15
PROJ. NAME: Gt. Falls-Vaughn Rehab.
CONTRACTOR: United Matls. of Gt. Falls, Inc.
LENGTH: 1.3 Miles
FROM (town): Great Falls
COUNTY: Cascade
AWARD DATE: February 28, 1983
CONTRACT TIME: 60+11 W.D.
DATE WORK STARTED: 3/31/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 10-15-83
% COMPLETE: 95
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 97
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4-12
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 2-4
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Work this period consisted of hauling & spreading topsoil over Rubber Membrane areas, and cleanup of project. During placement of topsoil in the median between Sta. 1093+00 & 1116+00, rubber membrane was damaged. Contract Time was suspended to allow time for exploration to determine extent of damage. Repair of any damage is contractor responsibility. Contractor proposes removal of damaged membrane, reshaping of ditch bottom or re-shooting with rubber membrane. A Change Order has been initiated to place additional topsoil over membrane areas to prevent future maintenance. Contractor is presently placing the additional topsoil over undamaged membrane areas.

Equipment: 1-Case Backhoe; 1-120G Patrol; 1-Terex Ldr.; 1-Grinding Machine; 1-Paint Truck; 1-1½ T Flatbed; 1-D8 Cat; 5-End Dumps

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Gr. Falls.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9-28-83~~ 10-3-83

PROJECT NO.: F1-4(5)271

PROJ. NAME: SHELBY-WEST

LENGTH: 7.0 miles

COUNTY: Toole

CONTRACT TIME: 60 WD

ORDER TO PROCEED DATE: 6/21/83

% COMPLETE: 50%

% TIME USED: 92%

NO. MEN EMPLOYED: 18

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 854,519.30

CONTRACTOR: Bakersen Const. Co.

FROM (town): Havre, Mt.

AWARD DATE: 5/31/83

DATE WORK STARTED: 7-13-83

PROBABLE COMPLETION DATE: 7-1-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1-9 hr.

NO. HOURS PER SHIFT: 9 hr.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson.

TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: Dept of Highways
Shelby, MT

GENERAL: Sub-contractor, LaSalle Const. completed crack sealing on 9/14/83.
Prime Contractor Bakersen Const. started producing and placing gr. "A" pl. mix on Sept. 12th and are 65% complete. Contractor is also lengthening App. Rdc & flattening slopes on App's.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: F 3-2(8)18 (Bridges)
PROJ. NAME: Fairfield E & W
LENGTH: 5.0
COUNTY: Cascade ~ Teton
CONTRACT TIME: See Remarks
ORDER TO PROCEED DATE: See Remarks
% COMPLETE: 100 (Bridges)
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $309,561.60 (Bridges)
CONTRACTOR: Sub ~ Slotten Const. Co.
FROM (town): Gt. Falls
AWARD DATE: See Remarks
DATE WORK STARTED: 3-21-83
PROBABLE COMPLETION DATE: 8-30-83 (Bridges)
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
Gt. Falls 59403

GENERAL: Working on final notes and supporting data, with this almost completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/3/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 72
% TIME USED: 84
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: June 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor completed placing 1½" CBC Gr. 5 A sta. 927 +60 to sta. 1186 + 71.8 9/29/83. Began placing 3/4" CTS Gr. 2 A 9/28/83 sta. 927 + 60 to sta. 1050 + 00.

Contractor also reclaiming gravel pit and borrow areas.

Sub-contractor Swan & Sons began fencing available areas 9/29/83.

Plans are to begin plant mix operations the week of October 10, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: BHF 10-1(4)2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 68
% TIME USED: 92
NO. MEN EMPLOYED: 35 to 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 787,498.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Great Falls, Montana
AWARD DATE: 9-23-83
DATE WORK STARTED: 4-28-83
PROBABLE COMPLETION DATE: 11-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 1-5

TELEPHONE: 727-4350
ADDRESS: Box 1359
Gt. Falls, MT

GENERAL: Progress is fair. Work consisted of placing overlay; removing delaminations, forming deck, placing concrete, sandblasting and placing asph. approach.

A summary of the project: The overlay is completed in the Southbound lane which is open to traffic. The overlay on the Northbound is placed in spans 6,7,8 & 9 while removing of delaminations is in progress in spans No. 1 thru 5. Sand blasting of reinforcing steel is in progress in span 5 and it is expected that the placing of overlay by thr 11th of october.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

5A

DISTRICT: 3130
Great Falls

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers-Pass-East Middle Sect
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles.
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120/ 6 working days.
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 62
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 66
NO. SHIFTS PER DAY: 2-Grading 1-Gravel ~~1-Hot Plant~~
NO. MEN EMPLOYED: 74
NO. HOURS PER SHIFT: 10-Grading 12-Gravel 10-Hot Plant
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. OF ENG. PERSONNEL EMPLOYED: 15
ADDRESS: Augusta, Montana

GENERAL: Approaches - 95% complete. Culverts are 98% complete. Grading in progress with 97% complete. 1½" Base Course and 3/4" Top Course in progress with 35% of Surfacing complete. Top Soil is 50% complete. Began Plant Mixing on 9-15-83 at sta,, 0/99.1 wwith 5% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9-3-83~~ 10-3-83

| | | | |
|---|---|---|---|
| | STRUCTURE ONLY | | $ 1,870,957.00 |
| PROJECT NO.: | F-BHF-RTF 60-2(5)92 U2 | CONTRACT AMOUNT: | $ 2,764,053.48 |
| PROJ. NAME: | Warden Bridge | CONTRACTOR: | Sletten Constr. Co. |
| LENGTH: | 0.203 | FROM (town): | Great Falls, MT. |
| COUNTY: | Cascade | AWARD DATE: | 2-28-83 |
| CONTRACT TIME: | 220 Working Days | DATE WORK STARTED: | 3-22-83 |
| ORDER TO PROCEED DATE: | 4-18-83 | PROBABLE COMPLETION DATE: | 11-15-83 |
| % COMPLETE: | 68 | NO. DAYS WORKED PER WEEK: | 5 |
| % TIME USED: | 54 | NO. SHIFTS PER DAY: | 1 |
| NO. MEN EMPLOYED: | 25 | NO. HOURS PER SHIFT: | 8 |

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

| | | | |
|---|---|---|---|
| PROJECT MANAGER: | T.G. Tomich | TELEPHONE: | 727-4350 |
| NO. OF ENG. PERSONNEL EMPLOYED: | 1-5 | ADDRESS: | Box 1359 |
| | | | Great Falls, MT |

GENERAL: Progress has been good. Work consisted of placing and finishing concrete, forming deck, tying resteel, placing deck and barrier rail, removing forms and setting Ped. rail.

A summary of the project: The deck is placed; the lt. barrier rail is placed and 25% of the rt barrier is placed, the removal of the deck forms is progressing and is 35% complete, the placing of Hand & Pedestrian rail has started. Finishing of Bents, Drainage system, cleanup and Punch list remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF60-2(5)92 U-2

(APPROACHES) $893,096.00
CONTRACT AMOUNT: $2,764,053.48

PROJ. NAME: Warden Br. Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 Mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220+2 W.D.

DATE WORK STARTED: 3/30/83

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 10/15/83

% COMPLETE: 88

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 47

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5-12

NO. HOURS PER SHIFT: 8-12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 2-4

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: During this period, Contr.Sletten Const. completed placement of median curb Sta. 22+42.9 to 26+44. The remaining median curb planned for 10th Ave. So. is being deleted from this contract & will be installed on Phase III of the Warden Br. project. Sub-Contr. Western Sign installed guard rail & conc. median rail on the west end of Warden Br. Signing is 100% complete. Sub-Contr. Livesay Traffic Mtce. placing temporary pavement markings. Placement of Thermoplastic Pavement Markings on the RTF portion of project began 9-22-83 & is 100% complete. Remaining pavement markings will be placed on completion of the bridge. Sub-Contr. Rehbein Contracting is anticipated to return Oct. 1, 1983 to complete remaining grading work and cleanup. Equipment: 1-Routing Machine; 1-Heater Mixer; 1-Applicator; 3-Compressors; 1-Trailer; 1-Jack Hammer; 1-Wheel Crane w/clam bucket; 1-Drill Truck; 3-Flatbeds

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: ER 60-2(13)081
~~Belt Creek Crossing~~

PROJ. NAME: US 87 & 89

LENGTH: 0.0 Miles

COUNTY: Cascade

CONTRACT TIME: 45 Working Days

ORDER TO PROCEED DATE: 9-27-82

% COMPLETE: 100

% TIME USED: 76

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 113,000.00

CONTRACTOR: Goodman Const. Co.

FROM (town): Billings, MT.

AWARD DATE: 9-24-82

DATE WORK STARTED: 11-2-82

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 6-2-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-2-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Great Falls, MT.

GENERAL: Project was completed on June 2, 1983. Final Estimate and Supporting Data was submitted to District office on September 2, 1983, and forwarded to Helena on 9-21-83. This is the Final Report

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: SR 223-1(2)1
CONTRACT AMOUNT: $ 852,336.81
PROJ. NAME: Fort Benton - Chester
CONTRACTOR: Baltrusch Const. Co. Inc.
LENGTH: 11.0 Miles
FROM (town): Havre, Mt.
COUNTY: Chouteau
AWARD DATE: Feb. 28, 1983
CONTRACT TIME: 70 Working Days
DATE WORK STARTED: April 8, 1983
ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 1
% TIME USED: 100
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 9/26/83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Sub-Contractor Livesay Traffic Maint. completed paint striping on Sept26, 1983. The project is now 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 3, 1983

PROJECT NO.: RS 240-1(2)11
CONTRACT AMOUNT: $ 852,593.20
PROJ. NAME: CHINOOK - CLEVELAND
CONTRACTOR: BALTRUSCH CONST. CO.
LENGTH: 14.2 MILES
FROM (town): HAVRE, MT
COUNTY: BLAINE
AWARD DATE: FEB. 28, 1983
CONTRACT TIME: 60 + 10 WD
DATE WORK STARTED: MAY 18, 1983
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: JUNE '84
% COMPLETE: 80
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 83
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: GORDON TREFTZ
TELEPHONE: 357-2959
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: P.O. BOX 1076
CHINOOK, MT. 59523

GENERAL: PROGRESS WAS FAIR WITH ROADBED PREPARATION ~~IS~~ 100% COMPLETE, 1½" CBC IS 100% COMPLETE, 3/4" CTS IS 100% COMPLETE, AND THE 1ST SHOT OF ASPHALT & COVER IS 100% COMPLETE.

WORK ON THE PROJECT HAS BEEN SUSPENDED UNTIL SPRING WHEN THE 2ND SHOT OF ASPHALT AND COVER WILL BE COMPLETED.

ENGINEERING PERSONNEL ARE ENGAGED IN CONSTRUCTION INSPECTION AND TESTING, AND WORKING ON OTHER PROJECTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: MBP 3-2(11)40 MBP1-7(3)410

PROJ. NAME: ~~Teton River Bridge~~ Battle Creek Bridge

LENGTH: 0.0 Mile

COUNTY: ~~Teton~~, Blaine

CONTRACT TIME: 10-1-83

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 9-13-83

CONTRACT AMOUNT: $ 29,995.00

CONTRACTOR: HagestadPainting&Drywall

FROM (town): Kalispell, MT.

AWARD DATE: 3-31-83

DATE WORK STARTED: 8-10-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-13-83

EFFECTIVE OPENING DATE:

Civil Engr. III ~~PROJECT MANAGER~~: Dave Kelly

TELEPHONE:

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS:

GENERAL: Project was completed on September 13, 1983. Final Estimate and Supporting Data was submitted to the District office on 9-23-83 and forwarded to Helena on 9-30-83. This is the Final Report.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

68

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: MSC 1-2(19)153, MSC 1-3(10)213, MSC3-4(2)89 & MSC 58-1(4)26

CONTRACT AMOUNT: $ 688,120.00

PROJ. NAME: Maint. Seal & Cover

CONTRACTOR: American Asphalt, Inc.

LENGTH: 46.2 Miles

FROM (town): Missoula, MT.

COUNTY: Flathead & Glacier

AWARD DATE: 5-9-83

CONTRACT TIME: 9-1-83 Comp. Date

DATE WORK STARTED: 6-15-83

ORDER TO PROCEED DATE: 5-12-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 74

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-8-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-11-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Great Falls, MT.

GENERAL: Project was completed on September 8, 1983. Final Estimate and Supporting Data was submitted to District office on 9-15-83 and will be forwarded to Helena on October 3, 1983

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: MSC 1-4(2)265
MSC 1-8(4)467
MSC 10-3(5)104

CONTRACT AMOUNT: $ 262,959.35

PROJ. NAME: Maintenance Seal & Cover

CONTRACTOR: Baltrusch Construction Co.

LENGTH: 16.2 Miles

FROM (town): Havre, Mt.

COUNTY: Tool, Phillips & Hill

AWARD DATE: May 9, 1983

CONTRACT TIME: 9-1-83 Completion Date

DATE WORK STARTED: 7-12-83

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: _____

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: _____

% TIME USED: 100

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: None

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 9-1-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-1-83

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: One man engineering crew engaged in preparing final records and other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 3, 1983

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-27-83

PROJ. NAME: 14TH AVE. HAVRE DATE WORK STARTED: 7-12-83

LENGTH: 0.45 ESTIMATED COMPLETION DATE: JAN. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 357-2959

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Mile ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: M 5212(1)

PROJ. NAME: Great Falls-South Arterial

LENGTH: 8.85 Miles

DATE SURVEY AUTHORIZED: 9/17/81

DATE WORK STARTED: 12/10/81

ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: HES 60-2(14)92

PROJ. NAME: 10th Ave. So. & 32nd St.-Great Falls

LENGTH: 0.5 Mile

DATE SURVEY AUTHORIZED: 7/12/83

DATE WORK STARTED: 7/27/83

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 14

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: FR 24-3(3) 76 U-4
PROJ. NAME: Rogers Pass-East West Sectoun
LENGTH: 3.48 miles.

DATE SURVEY AUTHORIZED: Mar. 2, 1983
DATE WORK STARTED: July 21, 1983
ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. PERSONNEL ASSIGNED: 5
% COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: FR 10-2(3)51
PROJ. NAME: Loma - North & South
LENGTH: 0.68 Miles

DATE SURVEY AUTHORIZED: 4-18-83
DATE WORK STARTED: 5-17-83
ESTIMATED COMPLETION DATE: 11-1-83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: G. Enderson
TELEPHONE: 727-4350
NO. PERSONNEL ASSIGNED: 0
% COMPLETE: 75

Crew assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: HES 9-2(4) 45 ~~HES 9-2(40) 45~~

DATE SURVEY AUTHORIZED: Jan. 21, 1983

PROJ. NAME: North of Augusta

DATE WORK STARTED: April 22, 1983

LENGTH: 0.23 miles

ESTIMATED COMPLETION DATE: June 1, 1983

DATE SUBMITTED TO DISTRICT: May 17, 1983

PROJECT MANAGER: S. W. Newton

TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/3/83

PROJECT NO.: HES 3-2 (12) 49

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: 8 mi. North of Choteau

DATE WORK STARTED: 6/6/83

LENGTH: 0.12 miles

ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker

TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/3/83

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 8

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 3, 1983

PROJECT NO.: F 1-6 (6) 379 DATE SURVEY AUTHORIZED: MAY 6, 1983

PROJ. NAME: HAVRE WEIGH STATION DATE WORK STARTED: MAY 26, 1983

LENGTH: — ESTIMATED COMPLETION DATE: SEPT. 1983

DATE SUBMITTED TO DISTRICT: Sept. 19, 1983

PROJECT MANAGER: G. TREFTZ TELEPHONE: 357 2959

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/3/83

PROJECT NO.: IR 15-7 (22) 334

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Conrad N. & S.

DATE WORK STARTED: 5/16/83

LENGTH: 9 miles

ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker

TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: IR 15-7(21)323

DATE SURVEY AUTHORIZED: July 7, 1983

PROJ. NAME: Brady - North & South

DATE WORK STARTED: July 22, 1983

LENGTH: 3.1 Miles

ESTIMATED COMPLETION DATE: 10-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 20

Crew assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: IR 15-6(17)291 U-1 IR 15-6( )303

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay North of Power

DATE WORK STARTED: 6/28/83

LENGTH: 7.8 Miles

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 3, 1983

PROJECT NO.: IR 15-5(80)257

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay Cascade-Ulm

DATE WORK STARTED: 6/16/83

LENGTH: 21.7

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/3/83

PROJECT NO.: IR 15-5 (79) 291

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Vaughn-North

DATE WORK STARTED: 6/16/83

LENGTH: 10.1 miles

ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker

TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 3, 1983

PROJECT NO.: IR 15-4(61) 229

DATE SURVEY AUTHORIZED: Mar. 14, 1983

PROJ. NAME: Augusta North Interchange

DATE WORK STARTED: May 4, 1983

LENGTH: 18.7 miles

ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: July 25, 1983

PROJECT MANAGER: S. W. Newton

TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 27, 1983

| PROJECT NUMBER & NAME | DESCRIPTION | NEXT MILE-STONE | M-HRS USED THIS REPORT PERIOD | % COMP | EST COMP DATE |
|---|---|---|---|---|---|
| F 26-1(13) SIDNEY BR. E. - N. DAK. LINE | G.R. GRAVEL P.M.S. STRUCTURE | P.I.H. | 32 | 15% | 3/1/85 |
| RS 336-1(10) OLLIE RD. - N OF BAKER | C.S. | P.I.H. | 24 | 10% | 8/1/86 |
| BRF 1-10(11) 592 E OF W.P. (MSO. CR.) | STR. APPS. | P.I.H | ~ | 0% | 3/1/85 |
| BRF 42-3(6)73 S. OF GLASGOW (MILK RIV.) | STR. APPS. | P.I.H. | ~ | 0% | 3/1/87 |
| RS 201-2(2)33 PRESSERVILLE - FAIRVIEW | C.S. PMS. | P.I.H. | ~ | 0% | 6/1/84 |
| M 1499(1) LIN AV. & 5TH SE - SIDNEY | PMS OVERLAY | P.I.H. | ~ | 0% | 8/1/85 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30-1983

PROJECT NO.: FR 1-10(8) 626
PROJ. NAME: Brockton East
LENGTH: 12.9 Miles
COUNTY: Roosevelt
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $1,650,279.00
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: 09-24-82
DATE WORK STARTED: 12-13-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-31-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 09-15-83

EFFECTIVE OPENING DATE: 8-31-83

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Final data submitted to the District Office on 09-26-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

fo

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: NHSP 2-1(6)2

PROJ. NAME: Tongue River St.

LENGTH: —

COUNTY: Custer

~~CONTRACT TIME~~ Comp. Date: 10-1-83

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 90%

% TIME USED: —

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 15,200.00

CONTRACTOR: Byerts Construction

FROM (town): Glendive, MT.

AWARD DATE: 3-31-83

DATE WORK STARTED: 5-2-83

PROBABLE COMPLETION DATE: 9-30-83

NO. DAYS WORKED PER WEEK: Ave 4

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: W.D. Dare

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: 38 CM Street
Miles City, MT.

GENERAL: Painting is Complete with the exception of the 21st field Coat on Span 2 which should be Completed by 9-30-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

81

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1983

PROJECT NO.: F 2-1(7)34
PROJ. NAME: Locate-East
LENGTH: 11.8 M.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 19
% TIME USED: 44
NO. MEN EMPLOYED: 27 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,230,740.81
CONTRACTOR: Portable Pavers - Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/5/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 3
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Paving operations began September 22, 1983. Work during the past period consisted of crushing and stockpiling 1" C.B.C. Gr. 6A and P.M.B.S. Gr. B, excavating digouts and backfilling them with 1" CBC. Gr. 6A. To date 50,395.2 tons of 1" C.B.C. Gr. 6 have been used, 27,627.3 cubic yards of additional excavation have been excavated and 22,829.4 square yards of filter fabric have been used. Digouts are now 100% complete. 4,769.1 tons of P.M.B.S. Gr. B have been hauled to the roadway and placed or 6% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 27, 1983

PROJECT NO.: RRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Laxville
LENGTH: 0.83 Miles
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 1
% TIME USED: 21
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: --
NO. SHIFTS PER DAY: --
NO. HOURS PER SHIFT: --

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Fencing sub-contractor worked 3 days, September 8-9-10, 1983, and erected all the farm fence. No other work on the project since. Met with grading foreman on September 14 and was advised that work on grading would begin the first week of October.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 27, 1983

PROJECT NO.: F RTF 22-2 (3) 40 U-1&2

PROJ. NAME: Plentywood-South

LENGTH: 4.7 Miles

COUNTY: Sheridan

CONTRACT TIME: 120 WD

ORDER TO PROCEED DATE: 6-21-83

% COMPLETE: 32

% TIME USED: 56

NO. MEN EMPLOYED: 45

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570

CONTRACTOR: Hilde

FROM (town): Great Falls

AWARD DATE: May 31, 1983

DATE WORK STARTED: July 19, 1983

PROBABLE COMPLETION DATE: July 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: nded 2 shift operation 9-20-83

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin

NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 787-5701

ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Work this past period consisted of storm sewer installation, fencing, grading, and drainage. Items and percent complete are: Storm sewer pipe 100%; Grading 70%; Drainage 80%; Fencing 90%. Unit 1 portion of the project is 30% complete, Unit 2 is 90%. The project as-a-whole is 32% complete. Gravel crew began moving in on the project the week of September 26.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 27, 1983

PROJECT NO.: BRF 23-2(6)875 RS-BRS 544(3)34 S.E. of Broadus (E.R. Limestowner Bwr.) CONTRACT AMOUNT: $ 503,254.70

PROJ. NAME: Old Boyes South CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 1.9 MILES FROM (town): Paradise, Montana

COUNTY: Powder River & Carter AWARD DATE: May 31, 1983

CONTRACT TIME: 60 W.D. DATE WORK STARTED: July 5, 1983

ORDER TO PROCEED DATE: 6-21-83 PROBABLE COMPLETION DATE: Oct. 14, 1983

% COMPLETE: 75 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 100 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 14 NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: During the past period grading has been completed on the Boyes-South project. 17,000 ton of crushed top surfacing grade 2B were hauled and placed making a total to date of 17,000 tons or 93 % complete. The detour was opened on September 6, 1983. 50 Lineal feet of multi-plate was installed making a total to date of 154 Lin. feet or 69 % complete. Contract time ran out today.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

86

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1983

PROJECT NO.: FR-27-2(2)35
PROJ. NAME: BAKER-NORTH
LENGTH: 8.9 Miles
COUNTY: Fallon
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100%
% TIME USED: 100%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 8-29-83

CONTRACT AMOUNT: $ 1,063,479.10
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 1, 1983

EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Pat Kelly
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 365-2877
ADDRESS: Dept of Hwys
Glendive, Mt. 59330

GENERAL: Checking of final estimate in District was completed and sent to Helena on Sept. 16, 1983.
This is the final report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-83

PROJECT NO.: F 27-3(2) 80
PROJ. NAME: WIBAUX "I" Connection
LENGTH: 1.5 MILE
COUNTY: WIBAUX
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 99.9
% TIME USED: 83
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,339,646.80
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): Billings
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: OCT 18, 1983
NO. DAYS WORKED PER WEEK: 2 days
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIABLE

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Howard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877
ADDRESS: GLENDIVE

GENERAL: 2 days worked on Sidewalk tapers. ALL work is complete except seeding and FERTILIZER to be done during fall seed periods. Project is 99.9 % complete with 83 % 1 engineer work 2 mandays this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

JS

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 27, 1983

PROJECT NO.: F31-1(4)25
CONTRACT AMOUNT: $ 793,961.00
PROJ. NAME: GLASGOW - OPHEIM
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 6.8 MILES
FROM (town): BILLINGS
COUNTY: VALLEY
AWARD DATE: JULY 11, 1983
CONTRACT TIME: 60 W.D.
DATE WORK STARTED: 09-01-83
ORDER TO PROCEED DATE: 08-02-83
PROBABLE COMPLETION DATE: 06-30-84
% COMPLETE: 10
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 30
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6 TO 8
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: NASHUA, MT. 59248

GENERAL: CONTRACTOR WORKED 18 TEN HOUR SHIFTS WITH FROM 6 TO 8 MEN EMPLOYED AND PRODUCED AND STOCKPILED ALL OF THE AGGREGATE FOR THE PROJECT, 23,516 TONS OF PLANT MIX B.9. SURF GR B, 3,499 TONS OF 3/4" TOP SURF. GR 2 A AND 1,243 TONS OF COVER MAT'L. 1/2" GR 2A. PIT RECLAMATION HAS BEEN KEPT UP DURING PRODUCTION OF THE SURFACING. TENTATIVE PLANS ARE TO BEGIN PAVING ABOUT OCTOBER 10, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1983

PROJECT NO.: F-CT 39-1(9)27
PROJ. NAME: Eastbrip-Forsyth Easter Section
LENGTH: 10.9 M.
COUNTY: Rosebud
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 7/26/83

CONTRACT AMOUNT: $ 6,789,352.18
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/24/81
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/18/83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Project final was submitted to district office at Glendive on September 21, 1983. This will be the final construction progress report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Colstrip

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1983

PROJECT NO.: F-CT-RRS 39-1(7)38

PROJ. NAME: colstrip, Forsyth Antelope Creek Section

LENGTH: 6.4 Mi.

COUNTY: Rosebud

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 4/16/82

% COMPLETE: 99

% TIME USED: 95

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,479,096.93

CONTRACTOR: Hilde Const. Co, Inc.

FROM (town): Great Falls, Mt.

AWARD DATE: 11/30/81

DATE WORK STARTED: 12/8/81

PROBABLE COMPLETION DATE: 7/83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: No work was performed during the past period. All items, except seeding which is 55% complete are 100% complete. Contract time has been suspended until October 15, 1983 when seeding operations can resume according to Art. 17.13.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Cheshire

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-83

PROJECT NO.: Structures Only I-89-4(34) 148

PROJ. NAME: Shirley-West

LENGTH: 5.9 Miles

COUNTY: Cheshire

CONTRACT TIME: 240 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 25

% TIME USED: 35

NO. MEN EMPLOYED: 9

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ Structures Only 1,298,362

CONTRACTOR: Cap Constr. Co

FROM (town): Billings, NH

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83

PROBABLE COMPLETION DATE: 7-15-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: W.O. Dare

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: —

ADDRESS: 38 Oak Street, Keene City, NH

GENERAL: Bridge Over Dixon Creek, Sta. 149+50

Placed "OD" Concrete for the Columns on Bent 2, E.B. & W.B., and the Caps on Bent 3, E.B. & W.B. Work is in progress driving piles on Bent 4, E.B.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/27/83

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY - WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 W.D.
ORDER TO PROCEED DATE: 5-17-83
% COMPLETE: 26
% TIME USED: 35
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEYERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANE - STRI SUMMION RDWY
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE AND FENCING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 42%, DRAINAGE 63%, FENCING 74%, SSPPC SUB. CONTRACTOR WORKED 2 DAYS FENCING SUB-CONTRACTOR WORKED 1 DAY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-83

PROJECT NO.: RS-252-1(3)0
PROJ. NAME: CIRCLE-WELDON
LENGTH: 10.9 MILE
COUNTY: McCONE
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 99.9
% TIME USED: 100
NO. MEN EMPLOYED: NONE
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McIntyre Constr.
FROM (town): GREAT FALLS
AWARD DATE: 3-31-1983
DATE WORK STARTED: 4-19-83
PROBABLE COMPLETION DATE: OCT. 18, 1983
NO. DAYS WORKED PER WEEK: NONE
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. Kelly
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-8877
ADDRESS: GLENDIVE

GENERAL: ALL WORK is complete except SEEDING AND FERTILIZER to be done during fall seeding period.
Project is 99.9 % complete with 100 % OF contract time elapsed.
3 men charged 12 mandays to project checking final notes this period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1983

PROJECT NO.: SR-254(2)13

PROJ. NAME: Glendive-Richey

LENGTH: 6.9 miles

COUNTY: Dawson

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 100

% TIME USED: 97

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 8-29-83

CONTRACT AMOUNT: $ 547,274.30

CONTRACTOR: Borderstates Paving Inc.

FROM (town): Fargo, N.D.

AWARD DATE: 3-31-83

DATE WORK STARTED: 6-16-83

PROBABLE COMPLETION DATE: ~~8-29-83~~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Bernie Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Hwys
Glendive, Mt.

GENERAL: Checking of final estimate in the District office and submitted to Helena on September 20, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30-1983

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 0
% TIME USED: 29
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-1983
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: Variable
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0-2

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Crushing & stockpiling of plantmix, top surface and cover material is 100% complete. Completed 09-14-83 & crusher was moved out.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 27, 1983

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: GARLAND North & South
LENGTH: 10.0 MILES
COUNTY: CUSTER
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 45
% TIME USED: 85
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: SWAN & SONS CONST. CO. INC.
FROM (town): ANACONDA, MONTANA
AWARD DATE: MAY 31, 1983
DATE WORK STARTED: JUNE 23, 1983
PROBABLE COMPLETION DATE: Oct. 14, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Stachmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of hauling & placing of 38,946 tons of gravel for a total to date of 38,946 tons or 61% complete. To date grading is 98% complete, fencing is 100% complete culverts are 100% complete, Contractor plans to start asphalt operation about October 3, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 29, 1983

PROJECT NO.: RS-BRS 438-1(3) 21
PROJ. NAME: Nashua - North
LENGTH: 4.0 Miles
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 09-16-83
% COMPLETE: 1
% TIME USED: 9
NO. MEN EMPLOYED: 4 TO 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK Brothers Contractors
FROM (town): Victor, MT.
AWARD DATE: August 26, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 746-3431
ADDRESS:

GENERAL: Contractor worked 12 Eight Hour shifts with From 4 to 16 MEN Employed, WORK DURING THE PERIOD CONSISTED OF Prospecting THE DALEY GRAVEL Pit, SETTING THE CONSTRUCTION SIGNS, INSTALLING 321' FEET OF Culvert And Moving And Compacting 11,088 cubic yard OF UNCLASS. EXC. STATION 1131+ TO 1177+. Contractor PLANS TO BEGIN A Double SHIFT 8-Hrs EACH STARTING 9-27.

Subcontractor Worked 3-SHIFTS with From 2 TO 3 MEN Employed And Removed old R/W FENCE RT. OF STA. 1223± TO 1301±

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-83

PROJECT NO.: PMS 4140(61)43

PROJ. NAME: Inlaid Thermoplastic Pavement Markings

LENGTH: N/A

COUNTY: Roosevelt-Richland-Dawson-Custer-Powder River

CONTRACT TIME: 45 W.D.

ORDER TO PROCEED DATE: 08-17-82

% COMPLETE: 97

% TIME USED: 90

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $64,378.59

CONTRACTOR: Mark Rite Lines

FROM (town): Billings, Mt.

AWARD DATE: 07-27-82

DATE WORK STARTED: [redacted] 09-21-82

PROBABLE COMPLETION DATE: 10-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry K. Greufe

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 653-1050

ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: The project is complete except for [redacted] some corrective action on the words & Symbols in Miles City.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-83

PROJECT NO.: M-5006(3) M-RRS 5007(1)

PROJ. NAME: BNRR UNDERPASS

LENGTH: 0.5 miles

COUNTY: Dawson

CONTRACT TIME: 180 W.D.

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 70

% TIME USED: 61

NO. MEN EMPLOYED: 8 TO 12

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,274.00

CONTRACTOR: Cop Constr. Co.

FROM (town): Billings, MT.

AWARD DATE: 9-24-82

DATE WORK STARTED: 1-24-83

PROBABLE COMPLETION DATE: 12-25-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken Quale

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 365-2877

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Bridge work, Consisted of forming for, and placing class "BD" Concrete for future track, deck slabs & Curbs. (making this item of work 98% Complete), including the Roadway and walkway Deck slabs.
Road work, Consisted of installing the storm sewer system under the structure, Placed sand & Gravel cushion and class "D" Concrete for slope protection, for 75% Complete.
Unclassified EXC. and related items are 90% Complete.
placed 1,550' of Curb & Gutter for 59% Complete.
Sub Contractor: Ace Electric began installing underground Conduit for the street Lights.
The engineering layout is 80% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1983

PROJECT NO.: F26-1(1) #3

DATE SURVEY AUTHORIZED: 8-21-81

PROJ. NAME: Sidney - ND Line

DATE WORK STARTED: 9-2-81

LENGTH: 6.0 Miles

ESTIMATED COMPLETION DATE: Dec 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard F. Kelly

TELEPHONE: 5-2877

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 80%

NOTE ~ REVISED % COMPLETE PROJECT NEEDS ADDITIONAL SURVEY WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 27, 1983

PROJECT NO.: RS 336-1(1)0

DATE SURVEY AUTHORIZED: SEPT. 13, 1983

PROJ. NAME: OLLIE RD. - N OF BAKER

DATE WORK STARTED: SEPT. 8, 1983

LENGTH: 7.9 MILES

ESTIMATED COMPLETION DATE: DEC. 1983

DATE SUBMITTED TO DISTRICT: SEPT. 27, 1983

PROJECT MANAGER: B. KELLY

TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 27, 1983

PROJECT NO.: BRF 1-10(11) 592 DATE SURVEY AUTHORIZED: APRIL 4, 1983

PROJ. NAME: E. OF W.P (MSO. CR.) DATE WORK STARTED: AUG 29, 1983

LENGTH: 0.00 ESTIMATED COMPLETION DATE: NOV. 1983

DATE SUBMITTED TO DISTRICT: SEPT. 27, 1983

PROJECT MANAGER: DOUG OURDCHER TELEPHONE: 746-3491

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30 1983

| PROJECT NUMBER & NAME | DESCRIPTION | NEXT MILE-STONE | M-HRS USED THIS REPORT PERIOD | % COMP | EST COMP DATE |
|---|---|---|---|---|---|
| F 4-1(2) 26 Bridger-Fromberg | Reconstruction | Final | 280 | 88 | 5/85 |
| F 14-3( ) 108 Shawmut West | Widening & Overlay | P.L.H. | 0 | 50 | 12/83 |
| RS 302-1(1) 0 Molt-Rimrock | Reconstruction | Public Hearing | 0 | 1 | 12/85 |
| RS 381-1(1) 0 Goulding Creek | Grade & Gravel Dbl Shot Bitum | Final | 0 | 80 | 10/83 |
| RS 426-2(1) 0 Hanover Road | Grade & Gravel | Public Hearing P.L.H. | 16 | 27 | 12/83 |
| M-6901(1) 1st Ave Laurel | Overlay | P.L.H | 64 | 2 | 12/84 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 28, 1983

PROJECT NO.: IR 90-8 (96) 413
PROJ. NAME: Park City Ease & West
LENGTH: 14.0 miles
COUNTY: Stillwater
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: Sept 19, 1983
% COMPLETE: 2%
% TIME USED: 1%
NO. MEN EMPLOYED: 22
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: Empire Sand and Gravel Co.
FROM (town): Billings, Montana
AWARD DATE: A ugust 29, 1983
DATE WORK STARTED: September 17, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The contractor started work on the project by crushing material for the pllant mix bit. surf. and O.G.F.C. Milling of the bridge ends has also begun.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 28, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1

PROJ. NAME: Mossmain-Lockwood

LENGTH: 3.6 miles

COUNTY: Yellowstone

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 5-24-82

% COMPLETE: 98%

% TIME USED: 97%

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75

CONTRACTOR: Meyer Construction Co.

FROM (town): Billings

AWARD DATE: April 29, 1982

DATE WORK STARTED: July 19, 1982

PROBABLE COMPLETION DATE: 10-15-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 252-4138

ADDRESS: Billings, Montana

GENERAL: Contract completion is pending on the 90 day curing period for the epoxy paint.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 28, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2

PROJ. NAME: Mossmain - 27th St.

LENGTH: 12.2 miles

COUNTY: Yellowstone

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 10-20-82

% COMPLETE: 97%

% TIME USED: 95%

NO. MEN EMPLOYED: 23

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63

CONTRACTOR: Empire Sand and Grvel Co.

FROM (town): Billings, Montana

AWARD DATE: September 24, 1982

DATE WORK STARTED: November 29, 1982

PROBABLE COMPLETION DATE: 10-15-83

NO. DAYS WORKED PER WEEK: 5 to 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman

NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 252-4138

ADDRESS: Billings, Montana

GENERAL: The contractor has completed placing the Plant Mix Bit. Surf., 3/4" Crushed Top Surf., and the Open Graded Friction Course. As soon as the weather permits, he plans to complete the striping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 28, 1983

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 30 working days
ORDER TO PROCEED DATE: 10-1-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The order to proceed date has been extended to October 1, 1983, and at this time, no work has been done on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: ID-90-9(36)53102
PROJ. NAME: LODGE GRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE:
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ NOT LET
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 639-2429
ADDRESS: DEPT. OF HIGHWAYS
LODGE GRASS, MONT.

GENERAL: A SIX MAN SURVEY CREW BEGAN RETRACING ℄ AND RUNNING R/W LINES ON SEPTEMBER 15, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1983

PROJECT NO.: I-ID 90-9 (62) 543
F-74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South- Wyola Conn.

CONTRACTOR: Hilde Construction Co., Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL:

The project was awarded to Hilde Construction Company, Inc. , of Great Falls, Montana on August 26, 1983. Work has not be started on the project as of this date.

Construction staking and layout work is underway. Work in progress consists of staking the Wyola Connector Road and staking Drain culverts. Slope staking of the project has been completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

# CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~September 30, 1983~~

I-ID 90-9 (38) 549 U-1

I-ID 90-9 ~~(62) 543~~ (36) 531 U-1

PROJECT NO.: F-74-1 (2) 0 ~~U-2~~ U-1

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: Fencing- Lodge Grass to Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles

FROM (town): Crow Agency, Montana

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 26, 1983

ORDER TO PROCEED DATE: July 5, 1983

PROBABLE COMPLETION DATE:

% COMPLETE: 29

NO. DAYS WORKED PER WEEK: ~~XXX~~ 5

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 23

NO. HOURS PER SHIFT: ~~XX~~ 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL:

~~All fencing that can be completed at this time has been done on the~~ Wyoming Line North Construction project. Fencing is underway on the Wyola South construction project. Fence has been built, on the Wyola South project, from station 860+00 to 940+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

/08

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1983

PROJECT NO.: I-ID 90-9 (38) 549 U-2

PROJ. NAME: Wyoming Line North

LENGTH: [redacted] 5.2 Miles

COUNTY: Big Horn

CONTRACT TIME: 220 WD

ORDER TO PROCEED DATE: 8-5-83

% COMPLETE: 1

% TIME USED: 6

NO. MEN EMPLOYED: 19

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,261,180.56

CONTRACTOR: Hilde Construction Co., Inc.

FROM (town): Great Falls, Montana

AWARD DATE: August 5, 1983

DATE WORK STARTED: September 6, 1983

PROBABLE COMPLETION DATE: 6-15-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak

NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 343-2501

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL:

Work in progress consists of, building the fills for the [redacted] Aberdeen Interchange Structure.

Martinez Construction Company, Sub-Contractor, is [redacted] installing drain culverts in the Aberdeen Interchange area.

Construction Staking and Inspection work is underway. Work in progress consists of, staking drain culverts, Slope staking the Aberdeen Interchange Ramps and inspecting the contractors operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-83

PROJECT NO.: F 16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 99%
% TIME USED: 97%
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
FROM (town): BILLINGS
AWARD DATE: 8-24-85
DATE WORK STARTED: 12-15-85
PROBABLE COMPLETION DATE: 10-7-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: KEN HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF SIGNING, GUARDRAIL, STRIPING, & MSC. ITEMS.
ALL ITEMS ARE COMPLETE EXCEPT FOR SEEDING & COMPLETION OF A SIGNING CHANGE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 28, 1983

PROJECT NO.: RTF 4-2(4)50
CONTRACT AMOUNT: $ 1,322,548.60
PROJ. NAME: LAUREL - SOUTH
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
LENGTH: 10.9 MILES
FROM (town): BILLINGS, MONT.
COUNTY: CARBON & YELLOWSTONE
AWARD DATE: MAY 21, 1982
CONTRACT TIME: 100 WORKING DAYS
DATE WORK STARTED: 8-2-82
ORDER TO PROCEED DATE: JUNE 14, 1982
~~PROBABLE~~ COMPLETION DATE: 8-2-83
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: ~
% TIME USED: 100
NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED: ~
NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: 8-2-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-4-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONT.

GENERAL: ALL WORK ON THE PROJECT IS COMPLETE. TWENTY (20) MAN DAYS WERE USED THIS REPORTING PERIOD CHECKING FIELD NOTES & PREPARING THE FINAL ESTIMATE. THE FINAL ESTIMATE SHOULD BE SUBMITTED TO THE DISTRICT OFFICE FOR CHECKING BEFORE NOV. 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

MSC. 16-1 (15) 5 FOR THE PERIOD ENDING: Sept. 28, 1983
MSC 28-2 (8) 91

PROJECT NO.: MSC 48-1 (5) 13 CONTRACT AMOUNT: $ 326,735.00
PROJ. NAME: SEAL & COVER YELLOWSTONE CARBON & BIG HORN CONTRACTOR: SALVESON CONST. CO.
LENGTH: 7.1 - 10.1 - 5.2 MILES FROM (town): HARDIN, MONT.
COUNTY: Yellowstone, Carbon, & Big Horn AWARD DATE: MAY 9, 1983
CONTRACT TIME: Completed by Sept. 1, 1983 DATE WORK STARTED: June 9, 1983
ORDER TO PROCEED DATE: June 1, 1983 ~~PROBABLE~~ COMPLETION DATE: August 31, 1983
% COMPLETE: 100 NO. DAYS WORKED PER WEEK: ~
% TIME USED: 100 NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED: NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: August 31, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: SEPT. 9, 1983
EFFECTIVE OPENING DATE:
PROJECT MANAGER: LORAN TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: DEPT. OF HIGHWAYS
Billings, MONT

GENERAL: THE CONTRACTOR HAS COMPLETED ALL WORK WITH THE EXCEPTION OF REMOVING HIS CONSTRUCTION SIGNS. THESE SIGNS WILL BE REMOVED WHEN THE STATE MAINTENANCE FORCES STRIPE THE PROJECT. THEY STARTED STRIPING 9-26-83 BUT HAD TO STOP BECAUSE OF RAIN.

A ~~FOUR~~ THREE (3) MAN SURVEY CREW WORKED FOUR (4) DAYS SETTING POINTS & RUNNING PAPPY LINE ON THE YELLOWSTONE COUNTY PROJECT.

FOUR (4) MAN DAYS WERE USED COMPILING & CHECKING QUANTITIES FOR THE SEPT. ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 28, 1983

PROJECT NO.: FR 28-2(4) 70 01 CONTRACT AMOUNT: $ 1,782,258.66

PROJ. NAME: RED LODGE-BOYD (RED LODGE-ROBERTS Se) CONTRACTOR: PETER KIEWIT SONS' CO.

LENGTH: 12.1 MILES FROM (town): SHERIDAN, WYO.

COUNTY: CARBON AWARD DATE: Aug. 24, 1982

CONTRACT TIME: 120 WORKING DAYS DATE WORK STARTED: SEPT. 22, 1982

ORDER TO PROCEED DATE: SEPT. 14, 1982 PROBABLE COMPLETION DATE: OCT. 29, 1983

% COMPLETE: 98 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 96 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: DEPT. OF HIGHWAYS BILLINGS, MONT.

GENERAL: THE CHIP SEALING ON THE ROADWAY WAS COMPLETED 8-31-83. THE APPROACHES WERE CHIP SEALED BETWEEN 9-1-83 & 9-6-83. THE BROOMING WAS COMPLETED 9-9-83. I SPOKE WITH JOHN GONITZLE, PRESIDENT OF MARK RITE LINES, THE STRIPING SUB CONTRACTOR SEPT. 2, 1983. HE SAID HE DID NOT KNOW WHEN ACCEPTABLE EPOXY PAINT WOULD BE AVAILABLE TO STRIPE THE PROJECT. PETER KIEWIT SPOTTED THE CENTERLINE WITH PAINT 9-6 & 7-83. THE PROJECT WAS STRIPED BY MARK RITE LINES WITH EPOXY PAINT SEPT. 23, 1983. A THREE (3) MAN LABOR CREW WORKED FIVE (5) EIGHT (8) HOUR SHIFTS INSTALLING DELINEATORS, MILE POSTS, & SIGNS. THE SAME CREW WORKED THREE (3) HAND RAKING THE SLOPES & SEVEN (7) DAYS PICKING UP ROCKS. WORK ON E.W.O., SLOPE FLATTENING BEGAN 9-12-83 & WAS COMPLETED 9-14-83. WE PLAN ON SEEDING THE PROJECT THE FIRST WEEK IN OCTOBER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 23, 1983

PROJECT NO.: F-57-3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 30
% TIME USED: 56
NO. MEN EMPLOYED: 18 to 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Mn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28,1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 7 to 11

TELEPHONE: 428-2425
ADDRESS: Box 844 Grassrange, Mt. 59032

GENERAL: Work accomplished on the project this period consisted of culvert extension and approach slope flattening, grading for shoulder widening and placing the gravel backfill and the beginning of the plant mix operation. This work was accomplished by Sub Contractor Riverside Contracting. Milling the material from the bridge deck was completed by Industrial Builders,Inc. of Fargo, N.D.

Items and percent complete are as follows. Traffic Contral Devices: 16,928 Units, 33% ; Flagging 570 Hours, 41%; Unclassified Exc. 55 Cu. Yds, 4%; Embankment in place 660 Cu. Yds., 40%; Motor Grader 62 Hours, 39% ; Base Course 1½" Gr. 5 12000 Tons, 76%; Plant Mix Bit. Surf. Gr. B. 8700 Tons, 27%; Hydrated Lime 121 Tons, 25%; Cold Milling 10760 Sq. Yds., 100%; Asphalt Cement 120-150 490 Tons, 25%: Liquid Asphalt MC-70, 50 Tons, 84%; Emulsified Asphalt SS-1 1870 Gallons, 28%; Culvert Exc. 145 Cu. Yds, 94%; All drainage pipe are 95% complete. The project as a whole is 30% complete with 56% of contract time elasped. 7 people are assigned to the project for inspection and additional 4 people are assigned as needed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 23, 1983

PROJECT NO.: F-57-3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/ Petroleum
CONTRACT TIME: 160 working days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 1
% TIME USED: 9
NO. MEN EMPLOYED: 2 to 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
TELEPHONE: 428-2425
NO. OF ENG. PERSONNEL EMPLOYED: 3 parttime
ADDRESS: Box 844
Grassrange, Mont. 59032

GENERAL: Progress this period has been by the fencing Sub Contractor Monty Azure. All pipe and grading operations have been delayed due to a lack of available water in suffient quantity tosupport grading operations. The work accomplished todate is as follows: Farm Fence Type F5M, 496 Rods, 28%; Farm Fence -- Panel Single FW, 28 Ea., 15%; Farm Fence- Double Panel FW, 19 Ea., 13%; Farm Gate-Wire Type G-2, 80 Lin. Ft., 13%.

The Contractor has requested a time suspension until such time as suffient water becomes available.

3 men are assigned to the project part time for project layout and inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: ARS 63-2(1)37
PROJ. NAME: South of Moore
LENGTH: 0.3 Miles
COUNTY: Fergus
CONTRACT TIME: 20WD
ORDER TO PROCEED DATE: 09-16-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 50,450.00
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: Aug. 26, 1983
DATE WORK STARTED: 09-26-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The preconstruction Conference was held at Lewistown September 15, 1983.
The Contractor began work Sept. 26, 1983.
Progress expecting to be on Revised Bridge Rail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD - MOLT
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 97%
% TIME USED: 91%
NO. MEN EMPLOYED: 2 TO 4

CONTRACT AMOUNT: $983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: 10-1-83
NO. DAYS WORKED ~~PER WEEK~~: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 2 TO 11.5

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 639-2429
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: DEPT. OF HIGHWAYS
LODGE GRASS, MONT.

GENERAL: THE SIGNING AND SEEDING WERE COMPLETED DURING THIS REPORTING PERIOD. THE INSTALLATION OF THE BARRIER RAIL IS ALL THAT REMAINS TO BE DONE & IS EXPECTED TO BE COMPLETED THE WEEK OF 9-26-83. ITEMS ARE 100% COMPLETE EXCEPT BARRIER RAIL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-26-83

PROJECT NO.: CT 314-1(6)33
PROJ. NAME: Busby-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-13-83
% COMPLETE: 21%
% TIME USED: 49%
NO. MEN EMPLOYED: 65
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 3,395,736.80
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-22-83
DATE WORK STARTED: 7-29-83
PROBABLE COMPLETION DATE: 11-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 592-3628
ADDRESS: DEPT. OF HWYS
BUSBY, MT.

GENERAL: WORK IN PROGRESS IS GRADING, CULVERT INSTALLATION, FENCING, BLUETOP STAKING, PLACING OF PIT RUN SCORIA, CRUSHING, STOCKPILING & PLACING OF 3/4" TOP SURF GR 2A, CRUSHING & STOCKPILING OF PL. MIX SURF GR B AND CONST. OF THE STRUCTURES AT DAVIS & ROSEBUD CREEK. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 38%, REMOVAL ITEMS 27%, EXC. ITEMS 43%, CULVERT ITEMS 17%, SURFACING ITEMS 10%, FENCING ITEMS 23% AND STRUCTURE ITEMS 64%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: RS 416-1(3)1

PROJ. NAME: BILLINGS - SOUTH

LENGTH: 8.1 MILES

COUNTY: YELLOWSTONE

CONTRACT TIME: 100 WORKING DAYS

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 100%

% TIME USED: 98%

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: 8-31-83

CONTRACT AMOUNT: $2,484,106.60

CONTRACTOR: BARRY O'LEARY, INC.

FROM (town): BILLINGS, MONTANA

AWARD DATE: 2-4-82

DATE WORK STARTED: 3-10-82

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED ~~PER WEEK~~: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 6

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON

TELEPHONE: [redacted] - 639-2429

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: DEPT. OF HIGHWAYS
[redacted], MONTANA
LODGE GRASS,

GENERAL: THE PROJECT WAS COMPLETED ON AUGUST, 31, 1983. ALL ITEMS ARE 100% COMPLETED. 2 MEN ARE WORKING ON FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: M 1018(5)U2
CONTRACT AMOUNT: $786,265.00
PROJ. NAME: 4TH AVE N - BILLINGS
CONTRACTOR: BARRY O'LEARY, INC.
LENGTH: 0.663 MILES
FROM (town): BILLINGS, MONTANA
COUNTY: YELLOWSTONE
AWARD DATE: 11-30-82
CONTRACT TIME: 90 WORKING DAYS
DATE WORK STARTED: 3-29-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 98%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT: 8-10
ACTUAL COMPLETION DATE: 9-16-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 639-2429
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: DEPT OF HIGHWAYS
LODGE GRASS, MONTANA

GENERAL: THE PROJECT WAS COMPLETED ON SEPTEMBER 16, 1983. ALL ITEMS ARE 100% COMPLETED. ONE MAN IS WORKING ON THE FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 28, 1983

PROJECT NO.: M1018 (6)
PROJ. NAME: 4th Ave N & 31st St.
LENGTH: at Intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE:
% TIME USED: 65%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Company
FROM (town): Billings, Montana
AWARD DATE: May 9, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 12-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: As of this date, no preconstruction conference has been set and no work has begun on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: M7106(5) & M7109(3)
PROJ. NAME: Spring St. & 4th Ave. north
LENGTH: 0.2 Miles & 0.4 Miles
COUNTY: Fergus
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 99
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 707,219.15
CONTRACTOR: Williams Bros. Const.
FROM (town): Lewistown
AWARD DATE: 09-24-82
DATE WORK STARTED: 10-13-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The project is basically complete except for minor work. Awaiting decisions to be made with City of Lewistown and remaining signing materials.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-83

PROJECT NO.: BR 9019 (7)
CONTRACT AMOUNT: $ 182,865.00
PROJ. NAME: Bridge over Musselshell River
CONTRACTOR: FLYNN Co., INC.
LENGTH: 138'
FROM (town): Billings
COUNTY: Golden Valley
AWARD DATE: 06-17-83
CONTRACT TIME: 90WD
DATE WORK STARTED: 08-24-83
ORDER TO PROCEED DATE: 07-8-83
PROBABLE COMPLETION DATE: 11-30-83
% COMPLETE: 29
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 29
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The contractor has made good progress. Piling and concrete complete at both end bents. Rip Rap work is in progress. The Contractor expects to set prestress concrete Tee Beams the first week of October.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-83

PROJECT NO.: AR 0080-1612-05-4320
CONTRACT AMOUNT: $ 146,707.25
PROJ. NAME: St. Xavier-Hardin
CONTRACTOR: Edward T. Copps Construction
LENGTH: 0.00 Mi.
FROM (town): Billings, Mt. 59102
COUNTY: Big Horn
AWARD DATE: 5-31-83
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 6-27-83
ORDER TO PROCEED DATE: 6-1-83
PROBABLE COMPLETION DATE: 10-14-83
% COMPLETE: 57
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 84
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.E. Tagler
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: Dept. of Hwys. Billings, Mt.

GENERAL: Work consisted of forming, placing rebar & concrete for deck slab, Installing structural steel (Guard Angles). Placing rebar for barrier's. Placed riprap. Removing existing asphalt & finishing subgrade.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
August 15, 1983

August 15, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

| PROJECT | LOCATION | LENGTH | TYPE WORK | PERCENT TIME USED | % WORK COMPLETED AND ESTIMATED COMPLETION DATE | CONTRACTOR AND CONTRACT AMOUNT |
|---|---|---|---|---|---|---|
| OM-AD 18(8) | Minuteman Missile Roads<br>Choteau & Teton Counties | 40.15 | Crushed Aggregates<br>Surfacing | 127% | 100%<br>Completed 12/8/82 | Konitz Contracting Inc.<br>$612,178.00 |
| B.P.A. 1(1) | Clark Fork River Bridge<br>Near Gold Creek<br>Powell County | | 2 Bridge Replacement and Approaches | 115% | 100%<br>Completed 10/13/82 | E.F. Matelich Const. Co.<br>$641,229.75 |
| MT ERFO 81(1) | Kootenai National Forest | | Surface, Bridges and Approaches | 18% | 25%<br>Est. Completion Date 6/15/83 | Darrell M. Binkerd Const.<br>$313,554.00 |
| MT ERFO 81(4) | Helena NF, Lewis & Clark, Broadwater & Powell Co. | .123 | X081, X001 & X001 | 20% | 14%<br>09/13/83 | U.S. Small Business Adm.<br>Morning Star Ent., Inc.<br>(Subcontractor)<br>$279,000.00 |

JS/sf/214FF1